MEMORANDUM DEPARTMENT of PUBLIC WORKS

DATE:

July 6, 2010

TO:

Michael J. Beck

City Manager

FROM:

City Engineer

RE:

Updated ADA Transition Plan - Progress Report 2

Attached for your information is the bi-annual progress report as required per the Updated ADA Transition Plan:

"The [Implementation] team will provide bi-annual written reports on the progress of the implementation to the City Manager and to the Accessibility and Disability Commission."

If you have any questions, please contact me at X4267 or Cathy Chang of my staff at X4762.

Thank you.

DANIEL A. RIX City Engineer

Updated ADA Transition Plan – Structural Improvements Progress Report 2 July 2010

(For Period of January 1, 2010 to June 30, 2010)

Completed Items

- 1) Construction of ADA compliant curb ramps (Facility ID #9) with the Resurfacing of Streets at Various Locations 2010 project, Robinson Park project, and miscellaneous traffic signal projects (Attachment A).
 - a) Full reconstruction 150 locations
 - b) Installation of surface warning tiles only 26 locations

Completed 6/2010

2) Villa Parke Community Center (Facility ID #58) – Item #8 Men's and women's locker rooms have been remodeled for accessibility. Showers, bathrooms and changing areas in the locker rooms have been reconfigured and renovated for accessibility within the locker rooms area and from the locker rooms out to the pool deck.

Completed 6/25/2010

3) Central Library (Facility ID #6) – Item #6 Install signage

Completed spring 2010

4) Robinson Park (Facility ID #43) - Items #1-4, 7-9, 12-18

Completed in 02/2010

5) Robinson Park (Facility ID #43) – Item #11 Add contrasting color strips

To be Completed 07/09/2010

6) Brenner Park (Facility ID #4) – Items #1, 2Add contrasting color strips

To be Completed 07/09/2010

7) Hamilton Park (Facility ID #23) – Items #5, 6, 10 Add contrasting color strips and replace signs

To be Completed 07/09/2010

8) Villa Park (Facility ID #57) – Item #2 (partial) Grate was rotated

Completed 02/2010
Remaining work for this item will be completed 07/90/2010

[Paseo Colorado Parking Structure (Facility ID #38) Items #5, 10, 11, 13, 18, 19, 20, 24, 25, 26, 30, 31 Due to budgetary constraints, these items will be completed in June 30, 2012.]

Items to be Completed by December 31, 2010 (See attached Facility Report)

- 1) Construction of ADA compliant curb ramps:
 - a) Miscellaneous Concrete project:

Allen Avenue – Walnut Street to Colorado Boulevard
Lake Avenue – Walnut Street to Colorado Boulevard
Lincoln Avenue – Orange Grove Boulevard to Maple Street
Mentor Avenue – Boston Court to Colorado Boulevard
Mentor Avenue – Colorado Boulevard to Green Street
Michillinda Avenue – Sierra Madre Boulevard to Landfair Road
Mountain Street – Los Robles Avenue to Oakland Avenue

b) Curb Ramp project:

There are a total of 135 locations requested by residents and 60 locations remaining on the Long-Range ramp list. The actual number of ramps that will be constructed from this list will be based on funding.

- 2) Central Library (Facility ID #6) Items #2, 3 Install ADA and directional signage
- 3) Fire Station 32 (Facility ID #14) Items #1, 2 Install ADA signage and modify women's restroom
- 4) Jackie Robinson Center Facility ID #26) Items #1, 2, 5, 9, 11, 13 Install ADA signage and door hardware
- 5) Police Building (Facility ID #41) Items #3, 5 Install ADA signage and modify restroom items
- 6) Victory Park Center (Facility ID #56) Item #2 Install ADA signage
- 7) Villa Parke Community Center (Facility ID #58) Items #9, 15 Install ADA signage

- 8) Allendale Park (Facility ID #3) Item #2 Install signage
- 9) Brenner Park (Facility ID #4) Items #1, 2 Install contrasting color strips
- 10) Brookside Park (Facility ID #5) Item #6 Install signage
- 11) Grant Park (Facility ID #21) Item #1 Install protective wrapping around sink pipes
- 12) Hamilton Park (Facility ID #23) Items #5, 6, 7, 10 Install contrasting color strips, signage, picnic table
- 13) Jefferson Park (Facility ID #27) Item #3 Install contrasting color strips
- 14) La Pintoresca Park (Facility ID #29) Item #2 Install contrasting color strips
- 15) Singer Park (Facility ID #52) Item #1 Install signage
- 16) Victory Park (Facility ID #55) Items #1, 6Install signage
- 17) Villa Park (Facility ID #57) Items #6, 8 Install signage
- 18) Vine Vieja Park (Facility ID #59) Item #2 Install signage
- 19) Norton Simon Parking Lot (Facility #37) Items 2, 3 Modify parking spaces
- 20) Playhouse Parking Lot (Facility ID #39) Items #1, 2, 3, 4 Modify parking spaces and install signs
- 21) Union/El Molino Parking Lot (Facility ID #54) Items #1, 2 Modify parking spaces and install signs